

Floor Electrode Installation Checklist

<input type="checkbox"/> ●*	<input type="checkbox"/> ?	<input type="checkbox"/> ✓		Description	Location
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	1	Is Electrode supported on its nonconductive ends?	
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	2	Are two plastic ties used at each end?	
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	3	Is cable secured and out of the way?	
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	4	Is cable lead connected to bus bar?	
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			

- * Needs immediate attention
- ? Some irregularity noted, probably OK
- ✓ Checked out fine, answer could be either yes or no

Customer/Location: _____
 Technician: _____
 Date: _____